GOKUL ENTERPRISES

GROUND WATER CONSULTANTS

No. 570/2, 2nd Block, 7th Main, 80 Feet Road, Subbannapalya, Banaswadi, Bengaluru - 560 043.
Mobile : 96633 75929

Report No. : 11/MJ/0814
NAME OF CLIENT : M/s BBMP

Sir/Madam,

1. Geological Investigation Date : 04/08/14
   (a) Location [Survey No. Village, Area etc.] Agrahara Layout 12th Cross 4th Main
   (b) district
2. Purpose of Borewell : Drining / Irrigation / Industry etc.,
3. Well Inventory Study within 250 m : Good
4. Re-charge Conditions : Moderate

Ground water - Technical Details

1. Area Investigation Slopes Towards : South
2. Topology : Plain / Uneven / Undulated
3. Soil Texture : Brown & Sandy
4. Lithology / Geology of area : Granite
5. VES Details If geo-physical data — NA
6. Location is : Feasible / ~~Not feasible~~
7. Dia of Borewell : 6½"
8. Depth Recommended : 320 M
9. Casing Pipe required : 43 M
10. Method of Installation :
11. PVC outer casing [if reqd] : 12M
12. Aquifer Zones : (a) 280-290M
    (b) 300M
13. Yield estimated (approx) : As per party
14. Location shown to :

(KANNABIRAN .R. M.Sc.)
(Geologist)

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Sri Balaji Drilling Contractors
ISO-9001 : 2008 Company.
No : 231/3, S.C. Road, Opp Corporation Bank
Anand Rao Circle, Bengaluru - 560 009.

WELL – LOG

1,Name of drilling organization; For Sri Balaji Drilling Contractors

2, Name of client ; BBMP

3, Date of drilling ; 11.3.14.

4, Area a) Ward No.; 5.
b) Location; Agrahara Layout.
12th cross. 4th Main.

5, Depth of Borewell; 320.00 mtr.

6, Casing pipe Outer PVC; 12.19 mtr.

7, Casing pipe MS erected; 43.58 mtr.

8, Collars used (no); 8 nos.

9, Rock Strata; Gneissic Granite

10, Estimated Yield (Airline method); 2200 Gph.

11, Pump recomanded; HP Stage.

12, Remarks if any; Soft & Clear.

Seal and signature of Hydro-Geologist

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

R. KANNABIRAN M.Sc.,
R. Kannabiran
Hydro - Geologist